

## KASETSART UNIVERSITY

## DEPARTMENT OF CIVIL ENGINEERING, GEOTECHNICAL ENGINEERING LABORATORY CBR TEST (ASTM D 1883)

ห็นคลุก

Soil Description:

Project:	ROAD NO.2		G <sub>s</sub> =				200	
Station No								
Depth			Tested by:					
-			Date:	e: 10/5/2004				
Compaction Method	Modified							
Weight of Hammer		lb	Optimum Water Content					
No. of Layers	5		Mould					
Height of Drop	18	in	Diameter	15.20	cm			
			Height	12.82	cm			
COMPACTION	Test No.	3	1	2	3			
No. of Blows Per Layer			12	25	56			
Weight of Air Dry Soil Used		g		10 92	i.e			
Water Content of Air Dry Soil		%						
Amount of Water Added		СС						
Mount No.				(6		20		
Weight of Wet Soil + Mould		g	9785	10395	9380			
Weight of Mould		g	4080	4730	4060			
Weight of Wet Soil,W		g	5705	5665	5320			
Volume of Mould,V		cm <sup>3</sup>	2326.30	2326.30	2326.30			
Wet Density,		g/cm <sup>3</sup>	2.452	2.435	2.287			
Dry Density,		g/cm <sup>3</sup>	2.299	2.245	2.126			
WETER CONTENT		Before Soaking			After Soaking			
Test No.			12	25	56	12	25	56
Container No.			Α	В	С	Α	В	С
Weight of Wet Soil+Container		g	193.84	196.18	162.34	190.30	201.82	149.37
Weight of Dry Soil+Container		g	183.36	182.8	155.32	177.52	189.51	143.11
\Meight of \Mater		a	10.48	13.38	7.02	12 78	12.31	6.26

Weight of Container

Weight of Dry Soil

Water Content,w

- Remarks: 1) Certification applies to test samples only.
  - 2) Information under "For", "Project", are supplied by client. These are not certified.

26.67

156.69

6.69

24.77

158.03

8.47

25.55

129.77

7.58

26.67

150.85

8.47

24.77

164.74

7.47

25.5

117.61

7.97

3) This certificate is invalid without appropriate signature and seal.